
INFORMATION ONLY: Capital Construction Quarterly Reports

Pursuant to Board Policy 8050, Capital Construction Progress Reports from each of the Colleges are provided to the Board for information on a quarterly basis.

Chadron

1. Stadium Facility - Interim report

Peru

1. Delzell Renovation - Interim report
2. Field House Phase II - Interim report
3. Theater Renovation - Interim report

Wayne

1. Center for Applied Technology - Interim report
2. Press Box Replacement - Interim report

ATTACHMENTS:

- CSC Capital Construction Quarterly Status Report-Stadium (PDF)
- PSC Capital Construction Quarterly Report-Delzell (PDF)
- PSC Capital Construction Quarterly Report-Field House Phase II (PDF)
- PSC Capital Construction Quarterly Report-Theatre (PDF)
- WSC Capital Construction Quarterly Status Report-CAT (PDF)
- WSC Capital Construction Quarterly Status Report-Press Box (PDF)

CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
as of June 30, 2019

College: Chadron State College		Meeting Date: September 12, 2019		
Project Information	Project Title:	Stadium Facility		
	Program Number:			
	Professional Consultant:	Bahr Vermeer and Haecker (BVH)		
	General Contractor:	Adolfson & Peterson Construction		
	Net Square Footage: 13,014	Gross Square Footage: 20,021 per Program Statement		
	Bid Opening Date	(enter dates)		
	Notice of Proceed Date Estimated Completion Date Final Acceptance Date			
Project Dates	Professional Consultants:	Bahr Vermeer and Haecker (BVH)		
	Needs Statement	5/20/14		
	Program Statement	8/13/15		
	Professional Services Contract	12/1/14		
	Bonds Sold	8/17/16		
	Preliminary Plans			
	Design Development	3/24/17		
	Construction Contract	10/17/16		
	Substantial Completion Phase I	8/23/18		
	Final Completion			
Report Information	Status	Initial Report:	3/24/2017	
		Interim Report:		
		Final Report:		
Financial Information				
State Buildings	State Funds--LB No: 957	\$6,435,610.00		
	Federal Funds	\$0.00		
	LB 309 Funds	\$0.00		
	Sports Facility Cash Funds	\$900,000.00		
	Cash Funds	\$900,000.00		
	Capital Imp. Fee Commitment	\$850,000.00		
	Other	\$1,407,220.00		
	Total Available	\$10,492,830.00		
Revenue Bond Buildings	Bonds Sold			
	Costs of Issuance/Reserves			
	Balances of Proceeds			
Revenue Sources for Construction	1. Bond Proceeds			
	2. Interest Earnings			
	3. Other			
	Total Available	\$0.00		
Expenditure Information	Proposed Budget	Expended to Date	Balance	
	Program Planning		\$0.00	
	Professional Fees	\$942,575.00	\$916,394.29	\$26,180.71
	Life Cycle Cost Analysis			\$0.00
	Construction			
	1. General, Mech., Elec.	\$9,425,751.00	\$7,505,465.45	\$1,920,285.55
	2. Fixed Equipment			\$0.00
	3. Sitework/Utilities	\$33,000.00	\$33,878.05	-\$878.05
	Furnishings/Moveable Equip.			\$0.00
	Contingency	\$66,578.00		\$66,578.00
	Artwork	\$24,926.00		\$24,926.00
	Other Items			
	1.			\$0.00
	2.			\$0.00
	Change Orders			
	1.			\$0.00
	2.			\$0.00
	TOTALS	\$10,492,830.00	\$8,455,737.79	\$2,037,092.21

CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
as of June 30, 2019

College: Peru State College		Meeting Date: September 12, 2019		
Project Information	Project Title:	Delzell Renovation		
	Program Number:	829		
	Professional Consultant:	Jackson & Jackson		
	General Contractor:	F&B Contractors, Inc.		
	Current Net Square Footage:	Current Gross Square Footage:		
	Addition Net:	Addition Gross:		
	Renovation Net:	Renovation Gross:		
	Bid Opening Date		3/18/2016	
Notice to Proceed Date				
Estimated Completion Date				
Final Acceptance Date				
Project Dates	Professional Consultants:			
	Needs Statement			
	Program Statement	7/29/2015		
	Professional Services Contract	12/29/2015		
	Bonds Sold	2/4/2016		
	Preliminary Plans			
	Design Development	8/27/2015		
	Construction Contract	7/20/2016		
Substantial Completion	8/4/2017			
Final Completion				
Report Information	Status	Initial Report:		
		Interim Report: X		
		Final Report:		
Financial Information				
State Buildings	State Funds--LB No: 968			
	Federal Funds			
	LB 691 Funds			
	LB 309 Funds			
	Cash Funds			
	Capital Imp. Fee Commitment			
Other				
Total Available		\$0.00		
Revenue Bond Buildings	Bonds Sold		\$8,935,000.00	
	Costs of Issuance/Reserves		\$735,000.00	
	Balances of Proceeds		\$8,200,000.00	
Revenue Sources for Construction	1. Bond Proceeds Series 2015		\$8,220,407.30	
	2. Interest Earnings		\$0.00	
	3. Other		\$710,000.00	
	Total Available		\$8,930,407.30	
Expenditure Information	Proposed Budget	Expended to Date	Balance	
Program Planning				
Professional Fees	\$782,766	\$766,583	\$16,183	
Life Cycle Cost Analysis				
Construction	\$6,839,168	\$6,839,968	-\$800	
1. General, Mech., Elec.				
2. Fixed Equipment				
3. Sitework/Utilities	\$607,321	\$607,321	\$0	
Furnishings/Moveable Equip.	\$200,000	\$200,000	\$0	
Contingency	\$153,846	\$83,446	\$70,400	
Artwork				
Other Items				
1. Construction Administration	\$226,150	\$216,334	\$9,816	
2. Relocation Costs				
Change Orders				
1 F& B	\$36,659	\$36,659	\$0	
2 F& B	\$21,979	\$21,979	\$0	
3 F& B	\$32,751	\$32,751	\$0	
4 F& B	-\$15	-\$15	\$0	
5 F& B	-\$45,880	-\$45,880	\$0	
6 F& B	\$16,790	\$16,790	\$0	
7 F& B	-\$4,806	-\$4,806	\$0	
8 F& B	\$3,176	\$3,176	\$0	
9 F& B	\$7,320	\$7,320	\$0	
10 F& B	\$6,682	\$6,682	\$0	
11 F& B	-\$3,500	-\$3,500	\$0	
1 Grace Plastering	\$50,000	\$50,000	\$0	
TOTALS	\$8,930,407	\$8,834,808	\$95,600	

CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
as of June 30, 2019

College: Peru State College		Meeting Date: September 12, 2019		
Project Information	Project Title:	Athletic Field House - Phase II		
	Program Number:	997		
	Professional Consultant:	Jackson & Jackson		
	General Contractor:			
	Current Net Square Footage:	Current Gross Square Footage:		
	Addition Net:	Addition Gross:		
	Renovation Net:	Renovation Gross:		
Bid Opening Date		1/31/2019		
Notice to Proceed Date				
Estimated Completion Date		7/19/2019		
Final Acceptance Date				
Project Dates	Professional Consultants:	Jackson & Jackson		
	Needs Statement			
	Program Statement	3/25/2011		
	Professional Services Contract	2/25/2016		
	Bonds Sold	NA		
	Preliminary Plans			
	Design Development	8/21/2015		
	Construction Contract	3/25/2019		
Substantial Completion				
Final Completion				
Report Information	Status	Initial Report:		
		Interim Report: X Final Report:		
Financial Information				
State Buildings	State Funds--LB No: 968			
	Federal Funds			
	LB 691 Funds			
	LB 309 Funds			
	Cash Funds	\$0.00		
	Capital Imp. Fee Commitment	\$528,000.00		
	Other-Peru State College Foundation	\$100,000.00		
Total Available	\$628,000.00			
Revenue Bond Buildings	Bonds Sold			
	Costs of Issuance/Reserves			
	Balances of Proceeds			
Revenue Sources for Construction	1. Bond Proceeds Series 2011			
	2. Interest Earnings			
	3. Other			
	Total Available			
Expenditure Information				
	Proposed Budget	Expended to Date	Balance	
Program Planning				
Professional Fees	57,335	45,098	12,237	
Life Cycle Cost Analysis				
Construction				
1. General, Mech., Elec.	250,379	151,063	99,316	
2. Fixed Equipment			0	
3. Sitework/Utilities	288,911	4,780	284,131	
Furnishings/Moveable Equip.				
Contingency				
Artwork				
Other Items				
1. Construction Administration	29,301	5,943	23,358	
2. Relocation Costs				
Change Orders				
1	2,074			
2				
TOTALS	\$628,000	\$206,885	\$421,116	

CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
as of June 30, 2019

College: Peru State College		Meeting Date: September 12, 2019	
Project Information	Project Title:	Theater Project	
	Program Number:	904	
	Professional Consultant:	Architectural Design Associates, Inc.	
	General Contractor:		
	Current Net Square Footage:	Current Gross Square Footage:	
	Addition Net:	Addition Gross:	
	Renovation Net:	Renovation Gross:	
Bid Opening Date	2/8/2017		
Notice to Proceed Date			
Estimated Completion Date			
Final Acceptance Date			
Project Dates	Professional Consultants:		
	Needs Statement		
	Program Statement	11/13/2015	
	Professional Services Contract	6/28/2016	
	Bonds Sold		
	Preliminary Plans		
	Design Development	9/9/2016	
Construction Contract	3/1/2017		
Substantial Completion	11/12/2018		
Final Completion			
Report Information	Status	Initial Report:	
		Interim Report: X Final Report:	
Financial Information			
State Buildings	State Funds--LB No: 957	\$6,138,234.00	
	Federal Funds		
	LB 691 Funds		
	LB 309 Funds	\$559,603.00	
	Cash Funds	\$200,000.00	
	Capital Imp. Fee Commitment	\$100,000.00	
	Other	\$600,000.00	
Total Available	\$7,597,837.00		
Revenue Bond Buildings	Bonds Sold		
	Costs of Issuance/Reserves Balances of Proceeds		
Revenue Sources for Construction	1. Bond Proceeds		
	2. Interest Earnings		
	3. Other		
	Total Available		
Expenditure Information			
	Proposed Budget	Expended to Date	Balance
Program Planning			
Professional Fees	\$ 659,497	622,179	\$37,318
Life Cycle Cost Analysis			
Construction	\$ 5,542,000	\$5,330,858	\$211,142
1. General, Mech., Elec.			
2. Fixed Equipment			
3. Sitework/Utilities	\$ 144,319	144,319	\$0
Furnishings/Moveable Equip.	\$ 340,079	308,154	\$31,925
Contingency	\$ 704,165	66,031	\$638,134
1% Artwork	\$ 25,122	4,550	\$20,572
Other Items			
1. Construction Administration	\$ 36,184	34,525	\$1,659
2. Relocation Costs			
Change Orders			
1	\$ 15,211	15,211	\$0
2	\$ 37,897	37,897	\$0
3	\$ 57,452	57,452	\$0
4	\$ 35,911	35,911	\$0
TOTALS	\$7,597,837	6,657,088	\$940,749

**CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
AS OF JUNE 30, 2019**

College: Wayne State College		Meeting Date: September 12, 2019	
Project Information	Project Title:	Center for Applied Technology	
	Program Number:	905	
	Professional Consultant:	BVH Architecture	
	General Contractor:	Hausmann Construction	
	Net Square Footage: 41,535	Gross Square Footage: 53,165 per Design Development	
	Bid Opening Date		
	Notice of Proceed Date	6/21/17	
Estimated Completion Date	November 2018		
Final Acceptance Date			
Project Dates	Professional Consultants:	BVH Architecture	
	Needs Statement		
	Program Statement	11/13/15; Revised September 2016	
	Professional Services Contract	10/4/16	
	Bonds Sold	8/17/16	
	Preliminary Plans		
	Design Development	3/24/17	
	Construction Contract	11/28/16 GMP-9/25/17	
	Substantial Completion	11/15/18	
	Final Completion		
Report Information	Status	Initial Report:	
		Interim Report:	X
		Final Report:	
Financial Information			
State Buildings	State/Bond Funds--LB No: 957	\$8,931,000.00	
	Federal Funds		
	LB 309 Funds		
	Cash Funds	\$4,437,008.65	
	Other-Foundation	\$1,451,257.00	
	Other-Trust	\$1,000,000.00	
	Total Available	\$15,819,265.65	
Revenue Bond Buildings	Bonds Sold		
	Costs of Issuance/Reserves		
	Balances of Proceeds		
Revenue Sources for Construction	1. Bond Proceeds		
	2. Interest Earnings		
	3. Other		
	Total Available	\$0.00	
Expenditure Information			
	Proposed Budget	Expended to Date	Balance
Program Planning			\$0.00
Professional Fees	\$1,052,110.00	\$1,025,304.26	\$26,805.74
Life Cycle Cost Analysis			\$0.00
Construction			
1. General, Mech., Elec.	\$12,345,513.00	\$12,257,192.29	\$88,320.71
2. Fixed Equipment		\$0.00	\$0.00
3. Sitework/Utilities	\$163,146.82	\$163,146.82	\$0.00
Furnishings/Moveable Equip.	\$676,390.95	\$670,090.95	\$6,300.00
Contingency	\$0.00	\$0.00	\$0.00
Artwork	\$35,189.50	\$35,189.50	\$0.00
Other Items			
1. Special technical/lab equip.	\$992,813.06	\$986,413.06	\$6,400.00
2. Misc.(adver., test., signage)	\$63,550.29	\$63,550.29	\$0.00
Change Orders			
1.	\$14,676.97	\$14,676.97	\$0.00
2.	\$6,842.25	\$6,842.25	\$0.00
3.	\$17,015.13	\$17,015.13	\$0.00
4.	\$40,703.30	\$40,703.30	\$0.00
5.	\$29,051.90	\$29,051.90	\$0.00
6.	\$92,471.68	\$92,471.68	\$0.00
7.	\$60,656.88	\$60,656.88	\$0.00
8.	\$44,571.32	\$44,571.32	\$0.00
9.	\$49,395.85	\$49,395.85	\$0.00
10.	\$32,507.31	\$32,507.31	\$0.00
11.	\$37,947.37	\$37,947.37	\$0.00
12.	\$28,098.93	\$28,098.93	\$0.00
13.	\$8,765.40	\$8,765.40	\$0.00
14.	\$37,812.74	\$36,359.56	\$1,453.18
15.	-\$9,965.00	-\$9,965.00	\$0.00
TOTALS	\$15,819,265.65	\$15,689,986.02	\$129,279.63

This report is prepared on a cash basis.

**CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
AS OF JUNE 30, 2019**

College: Wayne State College		Meeting Date: September 12, 2019	
Project Information	Project Title:	Press Box Replacement	
	Program Number:	955	
	Professional Consultant:	Jackson Jackson & Assoc.	
	General Contractor:	Rogee General Contractors	
	Net Square Footage: 5,672	Gross Square Footage: 6,354 per Design Development	
	Bid Opening Date	7/25/17	
	Notice of Proceed Date		
Estimated Completion Date	8/24/18		
Final Acceptance Date			
Project Dates	Professional Consultants:	Jackson Jackson & Assoc.	
	Needs Statement		
	Program Statement	3/26/15	
	Professional Services Contract	2/6/17	
	Bonds Sold	n/a	
	Preliminary Plans		
	Design Development	3/24/17	
	Construction Contract	9/25/17	
Substantial Completion	9/11/18		
Final Completion			
Report Information	Status	Initial Report:	
		Interim Report:	X
		Final Report:	
Financial Information			
State Buildings	State Funds--LB No:	\$0.00	
	Federal Funds	\$0.00	
	LB 309 Funds	\$360,000.00	
	Cash Funds	\$1,606,026.40	
	Capital Imp. Fee Commitment	\$612,915.38	
	Other-Sports Facilities Cash Fund	\$300,000.00	
	Other-Foundation	\$1,053,042.59	
	Total Available	\$3,931,984.37	
Revenue Bond Buildings	Bonds Sold		
	Costs of Issuance/Reserves		
	Balances of Proceeds		
Revenue Sources for Construction	1. Bond Proceeds		
	2. Interest Earnings		
	3. Other		
	Total Available	\$0.00	
Expenditure Information	Proposed Budget	Expended to Date	Balance
Program Planning	\$12,987.73	\$12,987.73	\$0.00
Professional Fees	\$238,240.00	\$223,590.49	\$14,649.51
Life Cycle Cost Analysis			\$0.00
Construction			
1. General, Mech., Elec.	\$3,843,259.00	\$3,229,165.30	\$209,551.70
2. Fixed Equipment			\$0.00
3. Sitework/Utilities	\$4,542.69	\$4,542.69	\$0.00
Furnishings/Moveable Equip.	\$100,000.00	\$78,588.28	\$21,411.72
Contingency	\$77,534.12		\$77,534.12
Artwork	\$0.00	\$0.00	\$0.00
Other Items			
1. Advertising/Printing	\$8,933.17	\$8,933.17	\$0.00
2. Testing/Spec Inspections	\$18,450.00	\$16,397.00	\$2,053.00
3. Data/Tele. Cabling	\$32,003.66	\$31,084.16	\$919.50
Change Orders			
1.	-\$404,542.00		
2.	\$576.00	\$576.00	\$0.00
TOTALS	\$3,931,984.37	\$3,605,864.82	\$326,119.55

This report is prepared on a cash basis.