

BOARD OF TRUSTEES OF THE NEBRASKA STATE COLLEGES
CHANCELLOR AND COLLEGE INFORMATIONAL ITEMS

INFORMATION ONLY: **Capital Construction Quarterly Reports**

Pursuant to Board Policy 8050, Capital Construction Progress Reports from each of the Colleges are provided to the Board for information on a quarterly basis. For the Capital Construction Quarterly Reports for the period ending September 30, 2021, the following highlights are provided to the Board.

- At Chadron State College, the Math Science Addition & Renovation project is progressing well with many finishes and cabinetry installed in the majority of the interior existing building, and the north wing addition steel structure is complete, along with roofing and the majority of exterior cladding and windows. With regard to the Stadium Complex project, the Phase II Track Facility still requires fencing and landscaping to be completed.
- At Peru State College, the Delzell Renovation project had been kept open for the 309 Task Force funded Campus ADA Accessibility Improvements project. Delzell site ADA improvements are complete and the contractor has received final payment. Thus, the project is closed and this is the FINAL quarterly report for the project.
- At Wayne State College, the Benthack Hall Renovation project celebrated the Grand Opening on October 1, 2021. The Kirk Gardner Indoor Athletic Complex (formerly the Natatorium) has been closed out, and the FINAL quarterly report is attached. The Press Box Replacement project is very near final completion and close-out.

In total, one initial report, four interim reports, and two FINAL reports from the three Colleges are provided in the attachments to include the following:

Chadron

1. Math Science Addition & Renovation - Interim report
2. Stadium Facility - Interim report

Peru

1. Delzell Renovation - Final report

Wayne

1. Benthack Hall Renovation - Interim report
2. Indoor Athletic Complex Renovations - Final report
3. Peterson Fine Arts Renovation - Initial report
4. Press Box Replacement - Interim report

ATTACHMENTS:

- CSC Capital Construction Quarterly Report - MSAR (PDF)
- CSC Capital Construction Quarterly Report - Stadium Track (PDF)
- PSC Capital Construction Quarterly Report-Delzell (PDF)
- WSC Capital Const Quarterly Status Report-Benthack (PDF)
- WSC Capital Const Quarterly Status Report-IAC (PDF)
- WSC Capital Const Quarterly Status Report-Peterson FA (PDF)
- WSC Capital Const Quarterly Status Report-Press Box (PDF)

CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
as of September 30, 2021

College: Chadron State College		Meeting Date: November 11, 2021	
Project Information	Project Title:	Math Science Addition & Renovation	
	Program Number:	931	
	Professional Consultant:	BVH Architecture	
	General Contractor:	AP Midwest d.b.a. Adolfsen & Peterson Construction	
	Net Square Footage: 44,617	Gross Square Footage: 70,136 (per Design Development)	
	Bid Opening Date	8/7/19	
	Notice of Proceed Date		
	Estimated Completion Date	2/28/22	
Final Acceptance Date			
Project Dates	Professional Consultants:	N/A	
	Needs Statement		
	Program Statement	1/3/14	
	Professional Services Contract	7/1/19	
	Bonds Sold	4/30/20	
	Preliminary Plans		
	Design Development	6/16/20	
	Construction Contract	9/18/19	
	Substantial Completion		
Final Completion			
Report Information	Status	Initial Report: 4/23/2020	
		Interim Report: X	
		Final Report:	
Financial Information			
State Buildings	State Funds--LB No:	\$26,788,273.00	
	Federal Funds		
	LB 309 Funds	\$1,270,000.00	
	Cash Funds	\$1,000,000.00	
	Capital Imp. Fee Commitment	\$400,000.00	
	Other	\$2,600,000.00 (private funds)	
	Total Available	\$32,058,273.00	
Revenue Bond Buildings	Bonds Sold		
	Costs of Issuance/Reserves		
	Balances of Proceeds		
Revenue Sources for Construction	1. Bond Proceeds		
	2. Interest Earnings		
	3. Other		
	Total Available	\$0.00	
Expenditure Information			
	Proposed Budget	Expended to Date	Balance
Program Planning			\$0.00
Professional Fees	\$2,059,865.00	\$1,703,507.71	\$356,357.29
Life Cycle Cost Analysis			\$0.00
Construction	\$25,185,361.25	\$15,905,281.45	\$9,280,079.80
1. General, Mech., Elec.			\$0.00
2. Fixed Equipment			\$0.00
3. Sitework/Utilities			\$0.00
Moveable Equip./Furnishings	\$921,360.00		\$921,360.00
Special/Technical Equipment	\$1,000,000.00		\$1,000,000.00
Contingency	\$743,835.75		\$743,835.75
Artwork	\$217,000.00		\$217,000.00
Other Items			
1. Haz Mat Abatement	\$435,000.00	\$400,669.20	\$34,330.80
2. Relocation/Moving	\$215,000.00	\$100,771.00	\$114,229.00
3. Bond Payment FY21	\$1,030,851.00	\$1,030,851.00	\$0.00
4. Test/Survey/GeoTech	\$100,000.00	\$36,875.00	\$63,125.00
5. Replace Parking Lot	\$150,000.00		\$150,000.00
			\$0.00
			\$0.00
TOTALS	\$32,058,273.00	\$19,177,955.36	\$12,880,317.64

This report is prepared on a cash basis.

CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
as of September 30, 2021

Chadron State College		Meeting Date: November 11, 2021	
Project Information	Project Title:	Stadium Facility	
	Program Number:	906	
	Professional Consultant:	Bahr Vermeer and Haecker (BVH)	
	General Contractor:	Adolfson & Peterson Construction	
	Net Square Footage: 13,014	Gross Square Footage: 20,021 per Program Statement	
	Bid Opening Date	(enter dates)	
	Notice of Proceed Date		
Estimated Completion Date			
Final Acceptance Date			
Project Dates	Professional Consultants:	Bahr Vermeer and Haecker (BVH)	
	Needs Statement	5/20/14	
	Program Statement	8/13/15	
	Professional Services Contract	12/1/14	
	Bonds Sold	8/17/16	
	Preliminary Plans		
	Design Development	3/24/17	
	Construction Contract	10/17/16	
	Substantial Completion Phase I Phase II	8/23/18 9/9/2020	
Final Completion			
Report Information	Status	Initial Report:	3/24/2017
		Interim Report: X	
		Final Report:	
Financial Information			
State Buildings	State Funds--LB No: 957	\$6,436,911.00	
	Federal Funds	\$0.00	
	LB 309 Funds	\$0.00	
	Sports Facility Cash Funds	\$900,000.00	
	Cash Funds	\$900,000.00	
	Capital Imp. Fee Commitment	\$850,000.00	
	Other	\$1,385,340.44	
Total Available	\$10,472,251.44		
Revenue Bond Buildings	Bonds Sold		
	Costs of Issuance/Reserves		
	Balances of Proceeds		
Revenue Sources for Construction	1. Bond Proceeds		
	2. Interest Earnings		
	3. Other		
	Total Available	\$0.00	
Expenditure Information			
	Proposed Budget	Expended to Date	Balance
Program Planning			\$0.00
Professional Fees	\$941,156.04	\$941,156.04	\$0.00
Life Cycle Cost Analysis			\$0.00
Construction			
1. General, Mech., Elec.	\$9,411,560.40	\$9,411,560.40	\$0.00
2. Fixed Equipment			\$0.00
3. Sitework/Utilities	\$33,000.00	\$33,878.05	-\$878.05
Furnishings/Moveable Equip.			\$0.00
Contingency	\$61,609.00	\$31,015.00	\$30,594.00
Artwork	\$24,926.00		\$24,926.00
Other Items			
1.			\$0.00
2.			\$0.00
Change Orders			
1.			\$0.00
2.			\$0.00
TOTALS	\$10,472,251.44	\$10,417,609.49	\$54,641.95

This report is prepared on a cash basis.

CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
as of September 30, 2021

College: Peru State College		Meeting Date: November 11, 2021		
Project Information	Project Title:	Delzell Renovation		
	Program Number:	829		
	Professional Consultant:	Jackson & Jackson		
	General Contractor:	F&B Constructors, Inc.		
	Current Net Square Footage:	Current Gross Square Footage:		
	Addition Net:	Addition Gross:		
	Renovation Net:	Renovation Gross:		
	Bid Opening Date	3/18/2016		
	Notice to Proceed Date			
	Estimated Completion Date			
	Final Acceptance Date			
Project Dates	Professional Consultants:			
	Needs Statement			
	Program Statement	7/29/2015		
	Professional Services Contract	12/29/2015		
	Bonds Sold	2/4/2016		
	Preliminary Plans			
	Design Development	8/27/2015		
	Construction Contract	7/20/2016		
Substantial Completion	8/4/2017			
Final Completion	8/30/2021			
Report Information	Status	Initial Report:		
		Interim Report:		
		Final Report: X		
Financial Information				
State Buildings	State Funds--LB No: 968			
	Federal Funds			
	LB 691 Funds			
	LB 309 Funds			
	Cash Funds			
	Capital Imp. Fee Commitment			
Other				
Total Available			\$0.00	
Revenue Bond Buildings	Bonds Sold	\$8,935,000.00		
	Costs of Issuance/Reserves	\$735,000.00		
	Balances of Proceeds	\$8,200,000.00		
Revenue Sources for Construction	1. Bond Proceeds Series 2015	\$8,220,407.30		
	2. Interest Earnings	\$0.00		
	3. Other	\$629,781.70		
	Total Available	\$8,850,189.00		
Expenditure Information	Proposed Budget	Expended to Date	Balance	
Program Planning				
Professional Fees	\$766,583	\$766,583	\$0	
Life Cycle Cost Analysis				
Construction	\$6,839,968	\$6,839,968	\$0	
1. General, Mech., Elec.				
2. Fixed Equipment				
3. Sitework/Utilities	\$607,321	\$607,321	\$0	
4. ADA	\$12,785	\$12,785	\$0	
Furnishings/Moveable Equip.	\$200,000	\$200,000	\$0	
Contingency	\$86,042	\$86,042	\$0	
Artwork				
Other Items				
1. Construction Administration	\$216,334	\$216,334	\$0	
2. Relocation Costs				
Change Orders				
1 F& B	\$36,659	\$36,659	\$0	
2 F& B	\$21,979	\$21,979	\$0	
3 F& B	\$32,751	\$32,751	\$0	
4 F& B	(\$15)	(\$15)	\$0	
5 F& B	(\$45,880)	(\$45,880)	\$0	
6 F& B	\$16,790	\$16,790	\$0	
7 F& B	(\$4,806)	(\$4,806)	\$0	
8 F& B	\$3,176	\$3,176	\$0	
9 F& B	\$7,320	\$7,320	\$0	
10 F& B	\$6,682	\$6,682	\$0	
11 F& B	(\$3,500)	(\$3,500)	\$0	
1 Grace Plastering	\$50,000	\$50,000	\$0	
TOTALS	\$8,850,189	\$8,850,189	\$0	

CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
AS OF SEPTEMBER 30, 2021

College: Wayne State College		Meeting Date: November 11, 2021	
Project Information	Project Title:	Benthack Hall Renovation	
	Program Number:	905	
	Professional Consultant:	BVH Architects/Leo A Daly	
	General Contractor:	Hausmann Construction Inc.	
	Net Square Footage:	Gross Square Footage: 43,502	
	Bid Opening Date	N/A	
	Notice of Proceed Date	July 2021	
Estimated Completion Date			
Final Acceptance Date			
Project Dates	Professional Consultants:	Leo A Daly	
	Needs Statement	N/A	
	Program Statement	11/13/15; Revised September 2016	
	Professional Services Contract	10/28/19	
	Bonds Sold	N/A	
	Preliminary Plans		
	Design Development	4/23/2020	
	Construction Contract	11/20/2019; GMP-7/20/2020	
	Substantial Completion		
Final Completion			
Report Information	Status	Initial Report:	
		Interim Report:	X
		Final Report:	
Financial Information			
State Buildings	State Funds--LB No:		\$0.00
	Federal Funds		\$0.00
	LB 309 Funds		\$2,875,000.00
	Cash Funds		\$5,125,000.00
	Capital Imp. Fee Commitment		\$0.00
	Other-Foundation		\$1,002,500.00
	Total Available		\$9,002,500.00
Revenue Bond Buildings	Bonds Sold		N/A
	Costs of Issuance/Reserves		N/A
	Balances of Proceeds		N/A
Revenue Sources for Construction	1. Bond Proceeds		N/A
	2. Interest Earnings		N/A
	3. Other		N/A
	Total Available		\$0.00
Expenditure Information			
	Proposed Budget	Expended to Date	Balance
Program Planning			\$0.00
Professional Fees	\$592,750.00	\$586,010.66	\$6,739.34
Life Cycle Cost Analysis			\$0.00
Construction			
1. General, Mech., Elec.	\$7,755,781.00	\$7,596,245.00	\$159,536.00
2. Fixed Equipment	\$0.00		\$0.00
3. Sitework/Utilities	\$0.00		\$0.00
Furnishings/Moveable Equip.	\$223,382.04	\$57,822.17	\$165,559.87
Contingency	\$25,857.29		\$25,857.29
Artwork	\$0.00		\$0.00
Other Items			
1. Advertising/Printing/Storage/Misc	\$57,753.24	\$20,435.09	\$37,318.15
2. Abatement	\$53,895.00	\$53,895.00	\$0.00
3. Data/Tele Cabling/Tech	\$211,254.43	\$130,936.73	\$80,317.70
4. Surveying/Testing/Sp Insp.	\$23,635.00	\$23,635.00	\$0.00
Change Orders			
1.	-\$170,394.00	-\$170,394.00	\$0.00
2.	-\$14,197.00	-\$14,197.00	\$0.00
3.	\$42,847.00	\$42,847.00	\$0.00
4.	\$17,404.00	\$17,404.00	\$0.00
5.	\$49,649.00	\$49,649.00	\$0.00
6.	\$737.00	\$737.00	\$0.00
7.	\$17,667.00	\$17,667.00	\$0.00
8.	\$33,891.00	\$33,891.00	\$0.00
9.	\$18,261.00	\$18,261.00	\$0.00
10.	\$32,621.00	\$32,621.00	\$0.00
11.	\$24,363.00	\$8,000.00	\$16,363.00
12.	\$0.00	\$0.00	\$0.00
13.	\$0.00	\$0.00	\$0.00
14.	\$5,343.00	\$5,343.00	\$0.00
TOTALS	\$9,002,500.00	\$8,510,808.65	\$491,691.35

**CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
AS OF SEPTEMBER 30, 2021**

College: Wayne State College		Meeting Date: November 11, 2021	
Project Information	Project Title:	Indoor Athletic Complex (formerly Natatorium) Renovations	
	Program Number:	954	
	Professional Consultant:	Jackson - Jackson & Associates	
	General Contractor:	OCC Builders	
	Net Square Footage:		
	Bid Opening Date	12/29/19	
	Notice of Proceed Date		
Estimated Completion Date	8/1/20		
Final Acceptance Date			
Project Dates	Professional Consultants:	Jackson - Jackson & Associates	
	Needs Statement		
	Program Statement		
	Professional Services Contract	8/29/19	
	Bonds Sold		
	Preliminary Plans		
	Design Development		
	Construction Contract	12/20/19	
Substantial Completion	9/16/20		
Final Completion	3/22/21		
Report Information	Status	Initial Report:	
		Interim Report:	
		Final Report:	X
Financial Information			
State Buildings	State Funds--LB No:	\$0.00	
	Federal Funds	\$0.00	
	LB 309 Funds	\$0.00	
	Capital Imp. Fee Commitment	\$0.00	
	Other-Foundation	\$0.00	
	Total Available	\$0.00	
Revenue Bond Buildings	Bonds Sold	N/A	
	Costs of Issuance/Reserves	N/A	
	Balances of Proceeds	N/A	
	Sports Facility Cash Funds	\$275,000.00	
	Revenue Bond Funds	\$15,657.70	
	Contingency Maintenance	\$420,000.00	
	Other-Foundation	\$650,000.00	
Total Available	\$1,360,657.70		
Revenue Sources for Construction	1. Bond Proceeds	N/A	
	2. Interest Earnings	N/A	
	3. Other	N/A	
	Total Available	\$0.00	
Expenditure Information	Proposed Budget	Expended to Date	Balance
Program Planning			\$0.00
Professional Fees	\$94,094.42	\$94,094.42	\$0.00
Life Cycle Cost Analysis			\$0.00
Construction			
1. General, Mech., Elec.	\$1,224,030.00	\$1,224,030.00	\$0.00
2. Fixed Equipment	\$8,529.58	\$8,529.58	\$0.00
3. Sitework/Utilities	\$0.00		\$0.00
Furnishings/Moveable Equip.	\$11,721.15	\$11,721.15	\$0.00
Contingency	\$0.00		\$0.00
Artwork	\$0.00		\$0.00
Other Items			
1. Advertising/Printing	\$3,886.55	\$3,886.55	\$0.00
2. Abatement	\$898.00	\$898.00	\$0.00
3. Data/Tele Cabling			\$0.00
4. Surveying/Testing/Sp Insp.			\$0.00
Change Orders			
1.	\$12,910.00	\$12,910.00	\$0.00
2.	\$4,588.00	\$4,588.00	\$0.00
TOTALS	\$1,360,657.70	\$1,360,657.70	

**CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
AS OF SEPTEMBER 30, 2021**

College: Wayne State College		Meeting Date: November 11, 2021	
Project Information	Project Title:	Peterson Fine Arts Renovation	
	Program Number:		
	Professional Consultant:	Jackson - Jackson & Associates	
	General Contractor:	Hausmann Construction	
	Net Square Footage:		
	Bid Opening Date		
Notice of Proceed Date			
Estimated Completion Date	11/30/22		
Final Acceptance Date			
Project Dates	Professional Consultants:	Jackson - Jackson & Associates	
	Needs Statement		
	Program Statement	11/14/19	
	Professional Services Contract	11/30/20	
	Bonds Sold		
	Preliminary Plans		
	Design Development		
	Construction Contract	3/29/21	
	Substantial Completion		
Final Completion			
Report Information	Status	Initial Report:	X
		Interim Report:	
		Final Report:	
Financial Information			
State Buildings	State Funds--LB No:	\$0.00	
	Federal Funds	\$0.00	
	LB 309 Funds	\$1,880,000.00	
	Cash	\$8,720,000.00	
	Capital Imp. Fee Commitment	\$0.00	
	Other-Foundation	\$2,400,000.00	
	Total Available	\$13,000,000.00	
Revenue Bond Buildings	Bonds Sold	N/A	
	Costs of Issuance/Reserves	N/A	
	Balances of Proceeds	N/A	
	Sports Facility Cash Funds	\$0.00	
	Revenue Bond Funds	\$0.00	
	Contingency Maintenance	\$0.00	
	Other-Foundation	\$0.00	
Total Available	\$0.00		
Revenue Sources for Construction	1. Bond Proceeds	N/A	
	2. Interest Earnings	N/A	
	3. Other	N/A	
	Total Available	\$0.00	
Expenditure Information	Proposed Budget	Expended to Date	Balance
Program Planning			\$0.00
Professional Fees	\$774,300.00	\$525,132.74	\$249,167.26
Life Cycle Cost Analysis			\$0.00
Construction			
1. General, Mech., Elec.	\$11,416,242.00	\$76,852.11	\$11,339,389.89
2. Fixed Equipment			\$0.00
3. Sitework/Utilities	\$7,200.00		\$7,200.00
Furnishings/Moveable Equip.	\$455,000.00		\$455,000.00
Contingency	\$252,555.50		\$252,555.50
Artwork	\$0.00		\$0.00
Other Items			
1. Adv/Printing/Storage/Misc	\$10,000.00	\$7,103.26	\$2,896.74
2. Abatement	\$42,417.50	\$42,417.50	\$0.00
3. Data/Tele Cabling			\$0.00
4. Surveying/Testing/Sp Insp.	\$42,285.00	\$11,510.00	\$30,775.00
Change Orders			
1.			\$0.00
2.			\$0.00
TOTALS	\$13,000,000.00	\$663,015.61	\$12,336,984.39

**CAPITAL CONSTRUCTION QUARTERLY STATUS REPORT
AS OF SEPTEMBER 30, 2021**

College: Wayne State College		Meeting Date: November 11, 2021	
Project Information	Project Title:	Press Box Replacement	
	Program Number:	955	
	Professional Consultant:	Jackson Jackson & Assoc.	
	General Contractor:	Rogge General Contractors	
	Net Square Footage: 5,672	Gross Square Footage: 6,354 per Design Development	
	Bid Opening Date	7/25/17	
	Notice of Proceed Date		
	Estimated Completion Date	8/24/18	
Final Acceptance Date			
Project Dates	Professional Consultants:	Jackson Jackson & Assoc.	
	Needs Statement		
	Program Statement	3/26/15	
	Professional Services Contract	2/6/17	
	Bonds Sold	n/a	
	Preliminary Plans		
	Design Development	3/24/17	
	Construction Contract	9/25/17	
	Substantial Completion	9/11/18	
Final Completion			
Report Information	Status	Initial Report:	
		Interim Report:	X
		Final Report:	
Financial Information			
State Buildings	State Funds--LB No:	\$0.00	
	Federal Funds	\$0.00	
	LB 309 Funds	\$360,000.00	
	Cash Funds	\$1,606,251.20	
	Capital Imp. Fee Commitment	\$612,915.38	
	Other-Sports Facilities Cash Fund	\$300,000.00	
	Other-Foundation	\$1,053,042.59	
	Total Available	\$3,932,209.17	
Revenue Bond Buildings	Bonds Sold		
	Costs of Issuance/Reserves		
	Balances of Proceeds		
Revenue Sources for Construction	1. Bond Proceeds		
	2. Interest Earnings		
	3. Other		
	Total Available	\$0.00	
Expenditure Information	Proposed Budget	Expended to Date	Balance
Program Planning	\$12,987.73	\$12,987.73	\$0.00
Professional Fees	\$228,150.49	\$228,150.49	\$0.00
Life Cycle Cost Analysis			\$0.00
Construction			
1. General, Mech., Elec.	\$3,860,811.18	\$3,860,811.18	\$0.00
2. Fixed Equipment			\$0.00
3. Sitework/Utilities	\$4,542.69	\$4,542.69	\$0.00
Furnishings/Moveable Equip.	\$125,463.52	\$120,493.52	\$4,970.00
Contingency	\$0.00		\$0.00
Artwork	\$0.00	\$0.00	\$0.00
Other Items			
1. Advertising/Printing	\$8,933.17	\$8,933.17	\$0.00
2. Testing/Spec Inspections	\$16,847.00	\$16,847.00	\$0.00
3. Data/Tele. Cabling/IT	\$78,221.06	\$78,221.06	\$0.00
Change Orders			
1.	-\$404,542.00	-\$404,542.00	\$0.00
2.	\$576.00	\$576.00	\$0.00
3.	\$218.33	\$218.33	\$0.00
TOTALS	\$3,932,209.17	\$3,927,239.17	\$4,970.00