INFORMATION ONLY: Contingency Maintenance Progress Reports

Contingency Maintenance Progress Reports from each of the Colleges are provided to the Board for information according to Board Policy 8050.

ATTACHMENTS:

- CSC Contingency Maintenance Progress Report (PDF)
- PSC Contingency Maintenance Progress Report (PDF)
- WSC Contingency Maintenance Progress Report (PDF)

| CONTINGENCY MAINTENANCE PROJECTS PROGRESS REPORT Chadron State College | | | | | | | |
|--|---|--------------------------------|-----------------------------|---|----------------------|--|--|
| Revenue Bond Facilities Period: As of December 31, 2020 Date Prepared: March 16, 2021 | | | | | | | |
| Resolution Date and Project Description | Approved Amount | Current Expenditures | Reallocations | Balance | Status | | |
| Resolution Date: 3/24/2017 | | | | | | | |
| Projects: | | | | | | | |
| Andrews Hall Elevator Upgrade | \$35,000.00 | \$14,439.93 | -\$20,560.07 | \$0.00 | Complete | | |
| Andrews Hall Fire Alarm Upgrade | \$105,000.00 | \$174,060.25 | \$69,060.25 | \$0.00 | Complete | | |
| Edna Work & Crites Hall Windows | \$400,000.00 | \$421,650.00 | \$21,650.00 | \$0.00 | Complete | | |
| High Rise Shower/Mechanical Renovation | \$94,000.00 | \$111,426.00 | \$17,426.00 | \$0.00 | Complete | | |
| Mechanical Room Infrastructure Upgrades | \$50,000.00 | \$62,092.98 | \$12,092.98 | \$0.00 | Complete | | |
| Revenue Bond Buildings Asbestos Abatement | \$20,000.00 | \$46,698.63 | \$26,698.63 | \$0.00 | Complete | | |
| Revenue Bond Buildings Campus Furnishings Revenue Bond Buildings Lighting Retrofit | \$50,000.00 \$125,000.00 | \$50,000.00 \$125,000.00 | \$0.00 \$0.00 | \$0.00 \$0.00 | Complete Complete | | |
| Revenue Bond Buildings Replacement Flooring | \$51,000.00 | \$66,276.63 | \$64,857.71 | \$49,581.08 | Open | | |
| Student Center Specialty Equipment | \$25,000.00 | \$25,000.00 | \$0.00 | \$0.00 | Complete | | |
| West Court Demolition | \$45,000.00 | \$29,109.05 | -\$15,890.95 | \$0.00 | Complete | | |
| Resolution Total | \$1,000,000.00 | \$1,125,753.47 | \$175,334.55 | \$49,581.08 | Complete | | |
| | ÷ 1,000,000.00 | ¢.,.20,.00 | ¢ 0,000 | <i>↓10,001.000</i> | | | |
| Resolution Date: 4/20/2018 | | | | | | | |
| Projects: | | | | | | | |
| Andrews Hall Elevator Upgrade | \$130,000.00 | \$252,711.18 | \$122,711.18 | \$0.00 | Complete | | |
| Critews Hall ADA Ramp | \$80,000.00 | \$80,000.00 | \$0.00 | \$0.00 | Complete | | |
| Mechanical Room Infrastructure Upgrades | \$50,000.00 | \$91,865.02 | \$41,865.02 | \$0.00 | Complete | | |
| Revenue Bond Bldgs Asbestos Abatement | \$35,000.00 | \$2,931.37 | -\$12,068.63 | \$20,000.00 | Open | | |
| Revenue Bond Bldgs Door/Cabinet Repair/Replacement | \$45,000.00 | \$350.33 | -\$28,609.28 | \$16,040.39 | Open | | |
| Revenue Bond Bldgs Building Envelope Repair | \$45,000.00 | \$91.08 | -\$44,908.92 | \$0.00 | Complete | | |
| Revenue Bond Bldgs Furnishings | \$60,000.00 | \$60,000.00 | \$0.00 | \$0.00 | Complete | | |
| Revenue Bond Bldgs Replacement Flooring | \$50,000.00 | \$0.00 | \$0.00 | \$50,000.00 | Open | | |
| Student Center Lighting Upgrade | \$125,000.00 | \$120,020.18 | -\$4,979.82 | \$0.00 | Complete | | |
| Student Center Specialty Equipment | \$30,000.00 | \$30,000.00 | \$0.00 | \$0.00 | Complete | | |
| Resolution Total | \$650,000.00 | \$637,969.16 | \$74,009.55 | \$86,040.39 | | | |
| | | | | | | | |
| Resolution Date: 3/21/2019 | | | | | | | |
| Projects: | | | | | | | |
| Andrews Hall Lighting Retrofit | \$10,000.00 | \$2,812.00 | \$0.00 | \$7,188.00 | Open | | |
| Crites Hall ADA Ramp | \$40,000.00 | \$49,900.00 | \$9,900.00 | \$0.00 | Complete | | |
| Eagle Ridge Dranage System | \$10,000.00 | \$5,056.80 | \$0.00 | \$4,943.20 | Open | | |
| High Rise Mechanical Room/Infrastructure Upgrade | \$150,000.00 | \$14,583.98 | \$0.00 | \$135,416.02 | Open | | |
| High Rise Plumbing Upgrade | \$300,000.00 | \$184,066.73 | -\$115,933.27 | \$0.00 | Complete | | |
| Revenue Bond Bldgs Asbestos Abatement | \$25,000.00 | \$0.00 \$22 224 85 | \$0.00 | \$25,000.00 | Open | | |
| Revenue Bond Bldgs Entrance Upgrades | \$40,000.00 \$20,000.00 | \$33,324.85 | \$0.00 \$0.00 | \$6,675.15 \$17,668,10 | Open | | |
| Revenue Bond Bldgs Envelope Repair Revenue Bond Bldgs Furnishings | \$20,000.00 \$50,000.00 | \$2,331.90 \$54,908.92 | 0.00\$ \$4,908.92\$ | \$17,668.10 \$0.00 | Open Complete | | |
| Revenue Bond Bldgs Mechanical Room/Infrastructure Upgrade | \$50,000.00 \$50,000.00 | \$54,908.92 \$50,000.00 | \$4,908.92 \$0.00 | \$0.00 \$0.00 | Complete | | |
| Student Center Flooring | \$20,000.00 | \$0.00 | \$0.00 | \$0.00 | Open | | |
| Student Center Flooring Student Center Lighting Retrofit | \$20,000.00 | φ0.00 | \$0.00 \$4,979.82 | \$20,000.00 | Open | | |
| Student Center Eighning Verbint | \$20,000.00 | \$64,016.88 | \$44,016.88 | \$0.00 | Complete | | |
| Resolution Total | \$750,000.00 | \$461,002.06 | -\$52,127.65 | \$236,870.29 | pioto | | |
| Resolution Date: 1/14/2020 | | ÷ · · · ,002.00 | ÷==,:=::00 | <i>2200,010120</i> | | | |
| Projects: | | | | | | | |
| Andrews Hall Corridor Improvements | \$145,000.00 | | | \$145,000.00 | Open | | |
| Andrews Hall Elevator Upgrade | \$125,000.00 | \$33,784.99 | | \$91,215.01 | Open | | |
| Andrews Hall Lighting Retrofit | \$50,000.00 | , | | \$50,000.00 | Open | | |
| Crites Hall Elevator Upgrade | \$10,000.00 | | | \$10,000.00 | Open | | |
| Eagle Ridge Drainage Repairs | \$10,000.00 | | | \$10,000.00 | Open | | |
| High Rise Mechanical Room Upgrades | \$20,000.00 | | | \$20,000.00 | Open | | |
| Kent Hall Elevator Upgrade | \$10,000.00 | | | \$10,000.00 | Open | | |
| Kent Hall Lighting Retrofit | \$10,000.00 | | | \$10,000.00 | Open | | |
| Residence Halls Asbestos Abatement | \$25,000.00 | | | \$25,000.00 | Open | | |
| Residence Halls Bathroom Improvements | \$25,000.00 | \$7,800.00 | | \$17,200.00 | Open | | |
| Residence Halls Campus Network Infrastructure Upgrades/Support | \$20,000.00 | | | \$20,000.00 | Open | | |
| Residence Halls Door/Cabinet Repair/Replacement | \$25,000.00 | | | \$25,000.00 | Open | | |
| Residence Halls Entrance Repair | \$25,000.00 | | | \$25,000.00 | Open | | |
| Residence Hall Envelope Repair | \$20,000.00 | | | \$20,000.00 | Open | | |
| Residence Halls Flooring | \$25,000.00 | A | | \$25,000.00 | Open | | |
| Residence Halls Furnishings | \$50,000.00 | \$42,493.82 | AGE 6111 | \$7,506.18 | Open | | |
| Residence Halls Mechanical Room/Infrastructure Upgrades | \$25,000.00 | \$23,496.48 | \$25,000.00 | \$26,503.52 | Open | | |
| Residence Halls Room Updates | \$25,000.00 | #0.000 t | | \$25,000.00 | Open | | |
| Student Center Equipment | \$30,000.00 | \$9,603.14 | | \$20,396.86 | Open | | |
| Student Center Food Servcie Renovations | \$40,000.00 | | | \$40,000.00 | Open | | |
| Student Center Flooring | \$25,000.00 | | | \$25,000.00 | Open | | |
| • | ¢10.000.00 | | | | | | |
| Student Center Furnishings | \$10,000.00 | ¢447 470 40 | 605 000 00 | \$10,000.00 | Open | | |
| • | \$10,000.00 \$750,000.00 \$3,150,000.00 | \$117,178.43 \$2,107,546.26 | \$25,000.00 \$222,216.45 | \$10,000.00 \$657,821.57 \$1,030,313.33 | Open | | |

Descriptions to be used in Status column of Contingency Maintenance Projects Progress Report Open - to be used when project is still in progress; Deferred - to be used when project will not be completed because funds have been used elsewhere; Complete - to be used when project has been completed.

CONTINGENCY MAINTENANCE PROJECTS PROGRESS REPORT Peru State College

Revenue Bond Facilities

| Current Expenditures \$30,000.00 \$17,648.05 \$542,492.50 \$148,163.95 \$0.00 \$14,879.87 \$753,184.37 \$753,184.37 \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 \$667,459.17 | Reallocations \$0.00 \$7,648.05 \$232,492.50 -\$101,836.05 -\$130,000.00 -\$7,100.00 \$1,204.50 \$0.00 \$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | repared: 01/1 Balance \$0.00 \$0.00 \$0.00 \$0.00 \$13,020.13 \$13,020 \$0.00 \$30,876.93 \$0.00 \$0.00 \$30,876.93 \$0.00 \$0.00 \$30,876.93 \$0.00 | Status Complete Complete Complete Deferred Open Complete Complete Open Complete Complete Complete Open |
|--|---|---|---|
| Expenditures \$30,000.00 \$17,648.05 \$542,492.50 \$148,163.95 \$0.00 \$14,879.87 \$753,184.37 \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | \$0.00 \$7,648.05 \$232,492.50 -\$101,836.05 -\$130,000.00 -\$7,100.00 \$1,204.50 \$0.00 \$48,123.73 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$0.00 \$0.00 \$13,020.13 \$13,020.13 \$13,020.13 \$13,020.13 \$13,020.13 \$13,020.13 \$0,00 \$0,00 \$30,876.93 \$0,000 \$0,0000 \$0,0000 \$0,0000 \$0,0000 \$0,0000 \$0,0000 \$0,000 \$0,0000 \$0,00 | Complete Complete Complete Deferred Open Complete Complete Open Complete Complete |
| \$17,648.05 \$542,492.50 \$148,163.95 \$0.00 \$14,879.87 \$753,184.37 \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | \$7,648.05 \$232,492.50 -\$101,836.05 -\$130,000.00 -\$7,100.00 \$1,204.50 \$0.00 -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$0.00 \$13,020.13 \$13,020.13 \$13,020.13 \$13,020.13 \$0,00 \$0.00 \$30,876.93 \$0.00 \$0.00 \$0.00 \$68,099.95 | Complete Complete Deferred Open Complete Complete Open Complete Complete Complete |
| \$17,648.05 \$542,492.50 \$148,163.95 \$0.00 \$14,879.87 \$753,184.37 \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | \$7,648.05 \$232,492.50 -\$101,836.05 -\$130,000.00 -\$7,100.00 \$1,204.50 \$0.00 -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$0.00 \$13,020.13 \$13,020.13 \$13,020.13 \$13,020.13 \$0,00 \$0.00 \$30,876.93 \$0.00 \$0.00 \$0.00 \$68,099.95 | Complete Complete Complete Deferred Open Complete Complete Complete Complete Complete |
| \$17,648.05 \$542,492.50 \$148,163.95 \$0.00 \$14,879.87 \$753,184.37 \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | \$7,648.05 \$232,492.50 -\$101,836.05 -\$130,000.00 -\$7,100.00 \$1,204.50 \$0.00 -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$0.00 \$13,020.13 \$13,020.13 \$13,020.13 \$13,020.13 \$0,00 \$0.00 \$30,876.93 \$0.00 \$0.00 \$0.00 \$68,099.95 | Complete Complete Complete Deferred Open Complete Complete Complete Complete Complete |
| \$542,492.50 \$148,163.95 \$0.00 \$14,879.87 \$753,184.37 \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | \$232,492.50 -\$101,836.05 -\$130,000.00 -\$7,100.00 \$1,204.50 \$0.00 -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$0.00 \$13,020.13 \$13,020.13 \$13,020.13 \$0.00 \$0.00 \$30,876.93 \$0.00 \$0.00 \$0.00 \$68,099.95 | Complete Complete Deferred Open Complete Open Complete Complete Complete |
| \$148,163.95 \$0.00 \$14,879.87 \$753,184.37 \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | -\$101,836.05 -\$130,000.00 -\$7,100.00 \$1,204.50 \$0.00 -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$0.00 \$13,020.13 \$13,020.13 \$0.00 \$0.00 \$30,876.93 \$0.00 \$0.00 \$0.00 \$68,099.95 | Complete Deferred Open Complete Complete Open Complete Complete |
| \$0.00 \$14,879.87 \$753,184.37 \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | -\$130,000.00 -\$7,100.00 \$1,204.50 \$0.00 -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$13,020.13 \$13,020.13 \$0.00 \$0.00 \$30,876.93 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 | Complete Complete Complete Open Complete Complete |
| \$14,879.87 \$753,184.37 \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | -\$7,100.00 \$1,204.50 \$0.00 -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$13,020.13 \$13,020.13 \$0.00 \$0.00 \$30,876.93 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 | Open Complete Complete Open Complete Complete |
| \$753,184.37 \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | \$1,204.50 \$0.00 -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$13,020.13 \$0.00 \$30,876.93 \$0.00 \$0.00 \$68,099.95 | Complete Complete Open Complete Complete |
| \$104,000.00 \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | \$0.00 -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$0.00 \$30,876.93 \$0.00 \$0.00 \$68,099.95 | Complete Open Complete Complete |
| \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$30,876.93 \$0.00 \$0.00 \$68,099.95 | Complete Open Complete Complete |
| \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$30,876.93 \$0.00 \$0.00 \$68,099.95 | Complete Open Complete Complete |
| \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$30,876.93 \$0.00 \$0.00 \$68,099.95 | Complete Open Complete Complete |
| \$151,876.27 \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | -\$48,123.73 \$0.00 \$0.00 \$64,559.78 \$0.00 | \$0.00 \$30,876.93 \$0.00 \$0.00 \$68,099.95 | Complete Open Complete Complete |
| \$19,123.07 \$85,000.00 \$305,559.78 \$1,900.05 | \$0.00 \$0.00 \$64,559.78 \$0.00 | \$30,876.93 \$0.00 \$0.00 \$68,099.95 | Open Complete Complete |
| \$85,000.00 \$305,559.78 \$1,900.05 | \$0.00 \$64,559.78 \$0.00 | \$0.00 \$0.00 \$68,099.95 | Complete Complete |
| \$305,559.78 \$1,900.05 | \$64,559.78 \$0.00 | \$0.00 \$68,099.95 | Complete |
| \$1,900.05 | \$0.00 | \$68,099.95 | • |
| | | | Open |
| \$667,459.17 | C4C 40C 0F | | |
| | \$16,436.05 | \$98,976.88 | |
| | | | |
| | | | |
| \$194,421.10 | \$21,501.10 | \$0.00 | Complete |
| \$172,920.00 | | \$0.00 | Complete |
| \$197,658.90 | | \$0.00 | Complete |
| \$565,000.00 | \$68,000.00 | \$0.00 | • |
| | | | |
| | | | |
| | | ALE 000 00 | 0 |
| | | | Open |
| | | | Open |
| | | | Open |
| - | - | | Open |
| | | | Open |
| | \$0.00 | | Open |
| | | | |
| 00 00 00 00 | 00 \$0.00 00 \$12,846.62 00 \$0.00 00 \$11,325.62 | 00 \$0.00 \$0.00 00 \$12,846.62 \$0.00 00 \$0.00 \$0.00 00 \$0.00 \$0.00 00 \$0.00 \$0.00 00 \$0.00 \$0.00 00 \$0.00 \$0.00 | 00 \$0.00 \$0.00 \$35,000.00 00 \$12,846.62 \$0.00 \$9,653.38 00 \$0.00 \$0.00 \$7,500.00 00 \$11,325.62 \$0.00 \$67,713.38 |

Descriptions to be used in Status column of Contingency Maintenance Projects Progress Report

Open - to be used when project is still in progress

Deferred - to be used when project will not be completed because funds have been used elsewhere

Complete - to be used when project has been completed

This report is prepared on an accrual basis.

| Wayne State College | | | | | | |
|---|--------------------|-------------------------|---|-------------|----------|--|
| Revenue Bond Facilities Report Period: As of December 31, 2020 Date Prepared: January 18, 2021 | | | | | | |
| Teport Period. As of December 31, 2020 Date Prepared. January 16, 2021 | | | | | | |
| Resolution Date and Project Description | Approved Amount | Current Expenditures | Reallocations | Balance | Status | |
| Resolution Date: (03/24/17) | | | I | 1 | | |
| Projects: | | | | | | |
| 1. Anderson Hall - Common Area Ceiling Replacement | \$50,000.00 | \$25,777.03 | -\$24,222.97 | \$0.00 | Complete | |
| 2. Anderson Hall - Fire Sprinklers | \$91,000.00 | \$91,000.00 | \$0.00 | \$0.00 | Complete | |
| 3. Campuswide - Roof Repairs | \$13,000.00 | \$12,785.11 | -\$214.89 | \$0.00 | Complete | |
| 4. Campuswide - Grounds Improvements/Equipment | \$32,000.00 | \$32,000.00 | \$0.00 | \$0.00 | Complete | |
| 5. Campuswide - Fiber Improvements | \$100,000.00 | \$100,000.00 | \$0.00 | \$0.00 | Complete | |
| 6. Food Service - Repairs, Equipment | \$14,000.00 | \$14,000.00 | \$0.00 | \$0.00 | Complete | |
| 7. Natatorium - Pool Liner | \$50,000.00 | \$50,000.00 | \$0.00 | \$0.00 | Complete | |
| 8. Neihardt Hall - Voice Over Fire Alarm/Panel Upgrade | \$130,000.00 | \$108,450.00 | -\$21,550.00 | \$0.00 | Complete | |
| 9. Rec Center - Equipment/Repairs/Furniture/Carpet | \$30,000.00 | \$30,000.00 | \$0.00 | \$0.00 | Complete | |
| 10. Residence Halls - Equipment/Repairs/Furniture/Carpet | \$250,000.00 | \$274,222.97 | \$24,222.97 | \$0.00 | Complete | |
| 11. Student Center - Equipment/Repairs/Furniture/Carpet | \$65,000.00 | \$65,000.00 | \$0.00 | \$0.00 | Complete | |
| 12. Student Center - HVAC upgrade | \$375,000.00 | \$375,000.00 | \$0.00 | \$0.00 | Complete | |
| Resolution Total | \$1,200,000.00 | \$1,178,235.11 | -\$21,764.89 | \$0.00 | - 1 | |
| | , , , | , , -, | ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | | | |
| Resolution Date: (04/20/18) | | | I | 1 | | |
| Projects: | | | | | | |
| 1. Anderson Hall - Air Conditioning & Associated Electrical Upgrades | \$175,000.00 | \$120,574.72 | -\$54,425.28 | \$0.00 | Complete | |
| 2. Anderson Hall - Restroom Upgrades | \$130,000.00 | \$130,000.00 | \$0.00 | \$0.00 | Complete | |
| 3. Berry Hall - Fire Sprinklers | \$210,000.00 | \$290,042.99 | \$80,042.99 | \$0.00 | Complete | |
| 4. Bowen Hall - Ext Sealant/Elevator Door Roller Replacement | \$165,000.00 | \$165,000.00 | \$0.00 | \$0.00 | Complete | |
| 5. Campuswide - Roof Repairs | \$15,000.00 | \$344.40 | \$0.00 | \$14,655.60 | Open | |
| 6. Campuswide - Grounds/Improvements/Equipment | \$32,000.00 | \$32,000.00 | \$0.00 | \$0.00 | Complete | |
| 7. Morey Hall - Fire Sprinklers | \$210,000.00 | \$210,000.00 | \$0.00 | \$0.00 | Complete | |
| 8. Neihardt Hall - Hot Water Heater Replacement | \$95,000.00 | \$72,832.00 | -\$22,168.00 | \$0.00 | Complete | |
| 9. Rec Center - Equipment/Repairs/Furniture/Flooring | \$30,000.00 | \$30,000.00 | \$0.00 | \$0.00 | Complete | |
| 10. Reisdence Halls - Wireless Access Point Replacement | \$120,000.00 | \$119,998.59 | | \$0.00 | Complete | |
| 11. Reisdence Halls - Lobby Upgrades | \$97,500.00 | \$90,717.31 | \$0.00 | \$6,782.69 | Open | |
| 2. Residence Halls - Equipment/Repairs/Furniture/Flooring | \$42,500.00 | \$42,500.00 | \$0.00 | \$0.00 | Complete | |
| 13. Food Service - Repairs, Equipment | \$21,000.00 | \$21,000.00 | \$0.00 | \$0.00 | Complete | |
| 14. Student Center - Equipment/Repairs/Furniture/Flooring | \$57,000.00 | \$57,000.00 | \$0.00 | \$0.00 | Complete | |
| Resolution Total | \$1,400,000.00 | \$1,382,010.01 | \$3,448.30 | \$21,438.29 | • | |

CONTINGENCY MAINTENANCE PROJECTS PROGRESS REPORT Wayne State College Revenue Bond Facilities

Report Period: As of December 31, 2020

Date Prepared: January 18, 2021

| | Approved | Current | | T | |
|---|--------------------|--------------------|------------------|---------------|----------|
| Resolution Date and Project Description | Amount | Expenditures | Reallocations | Balance | Status |
| Resolution Date: (03/21/19) | | | | | |
| Projects: | | | | | |
| 1. Anderson Hall - Door & Hardware Replacement | \$91,000.00 | \$84,958.35 | -\$6,041.65 | \$0.00 | Complete |
| 2. Anderson Hall - Restroom Upgrades | \$118,000.00 | \$100,653.27 | -\$17,346.73 | \$0.00 | Complete |
| 3. Berry Hall - Hot Water Heater Replacement | \$105,000.00 | \$86,084.00 | -\$18,916.00 | \$0.00 | Complete |
| 4. Campuswide - Grounds/Improvements/Equipment | \$32,000.00 | \$32,000.00 | \$0.00 | \$0.00 | Complete |
| 5. Food Service - Repairs, Equipment | \$21,000.00 | \$21,000.00 | \$0.00 | \$0.00 | Complete |
| 6. Morey Hall - Fire Sprinklers | \$160,000.00 | \$151,165.00 | -\$8,835.00 | \$0.00 | Complete |
| 7. Morey Hall - Restroom Upgrades | \$35,000.00 | \$114,159.35 | \$79,159.35 | \$0.00 | Complete |
| 8. Natatorium - Tuckpointing | \$40,000.00 | \$0.00 | \$0.00 | \$40,000.00 | Open |
| 9. Natatorium - Roof Replacement | \$350,000.00 | \$309,082.69 | \$0.00 | \$40,917.31 | Open |
| 10. Rec Center - Equipment/Repairs/Furniture/Flooring | \$79,000.00 | \$79,000.00 | \$0.00 | \$0.00 | Complete |
| 11. Residence Halls - Equipment/Repairs/Furniture/Flooring | \$95,000.00 | \$954.52 | -\$10,800.00 | \$83,245.48 | Open |
| 12. Student Center - Atrium Windown Glazing | \$50,000.00 | \$12,282.44 | \$0.00 | \$37,717.56 | Open |
| 13. Student Center - Equipment/Repairs/Furniture/Flooring | \$262,000.00 | \$262,000.00 | \$0.00 | \$0.00 | Complete |
| 14. Student Center - HVAC Upgrade - South Mechanical Room | \$25,000.00 | \$34,261.00 | \$9,261.00 | \$0.00 | Complete |
| 15. Student Center - HVAC Upgrade - West Penthouse | \$207,000.00 | \$170,474.00 | -\$36,526.00 | \$0.00 | Complete |
| 16. Terrace Hall - Air Conditioning & Assoc Electrical Upgrades | \$430,000.00 | \$379,560.23 | \$0.00 | \$50,439.77 | Open |
| Resolution Total | \$2,100,000.00 | \$1,837,634.85 | -\$10,045.03 | \$252,320.12 | |
| Resolution Date: (11/14/19) | | | | I I | |
| Projects: | | | | | |
| 1. Natatorium - Pool Infill | \$210,000.00 | \$210,000.00 | \$0.00 | \$0.00 | Complete |
| 2. Natatorium - Restroom/Office | \$210,000.00 | \$210,000.00 | \$0.00 | \$0.00 | Complete |
| Resolution Total | \$420,000.00 | \$420,000.00 | \$0.00 | \$0.00 | · |
| | | | | | |
| Resolution Date: (01/14/20) | | | | | |
| Projects: | * 00.000.00 | # 00.070.00 | #0 400 00 | * 0.00 | 0 |
| 1. Anderson Hall - Drain Line Replacement | \$30,000.00 | \$26,870.00 | -\$3,130.00 | \$0.00 | Complete |
| 2. Berry Hall - Window Feplacement North | \$405,000.00 | \$0.00 | \$0.00 | \$405,000.00 | Open |
| 3. Bowen Hall - Elevator Cameras | \$30,000.00 | \$0.00 | \$0.00 | \$30,000.00 | Open |
| 4. Campuswide - Grounds/Improvements/Equipment | \$33,000.00 | \$14,234.30 | \$0.00 | \$18,765.70 | Open |
| 5. Campuswide - Technology Replacement | \$225,000.00 | \$209,999.96 | -\$15,000.04 | \$0.00 | Complete |
| 6. Food Service - Repairs/Equipment | \$18,300.00 | \$7,286.48 | \$0.00 | \$11,013.52 | Open |
| 7. Morey Hall - Restroom Upgrades | \$195,000.00 | \$172,836.52 | \$82,424.50 | \$104,587.98 | Open |

CONTINGENCY MAINTENANCE PROJECTS PROGRESS REPORT Wayne State College Revenue Bond Facilities

Report Period: As of December 31, 2020

Date Prepared: January 18, 2021

| | Approved | Current | | | |
|--|----------------|----------------|---------------|----------------|----------|
| Resolution Date and Project Description | Amount | Expenditures | Reallocations | Balance | Status |
| 8. Natatorium - Electric Door Access | \$14,000.00 | \$2,405.66 | \$0.00 | \$11,594.34 | Open |
| 9. Natatorium - Tuckpointing | \$120,000.00 | \$0.00 | \$0.00 | \$120,000.00 | Open |
| 10. Pile Hall - Waterproofing | \$18,000.00 | \$14,430.00 | -\$3,570.00 | \$0.00 | Complete |
| 11. Pile Hall - Fire Alarm Panel Upgrade | \$25,000.00 | \$0.00 | \$0.00 | \$25,000.00 | Open |
| 12. Rec Center - Equipment/Repairs/Furniture/Flooring | \$25,000.00 | \$9,968.96 | \$0.00 | \$15,031.04 | Open |
| 13. Resicence Halls - Equipment/Repairs/Furniture/Flooring | \$43,000.00 | \$0.00 | -\$43,000.00 | \$0.00 | Complete |
| 14. Residence Halls - Replace Access Points | \$120,000.00 | \$0.00 | \$0.00 | \$120,000.00 | Open |
| 15. Student Center - Asbestos Removal | \$20,000.00 | \$0.00 | \$0.00 | \$20,000.00 | Open |
| 16. Student Center - Equipment/Repairs/Furniture/Flooring | \$223,700.00 | \$173,660.20 | \$17,561.66 | \$67,601.46 | Open |
| 17. Student Center - HVAC Upgrade - East Penthouse | \$80,000.00 | \$0.00 | \$0.00 | \$80,000.00 | Open |
| 18. Student Center - HAVC Upgrade - South Mechanical Room | \$300,000.00 | \$293,075.50 | -\$6,924.50 | \$0.00 | Complete |
| 19. Terrace Hall - Air Cond & Assoc Elec Upgrades - South | \$475,000.00 | \$0.00 | \$0.00 | \$475,000.00 | Open |
| Resolution Total | \$2,400,000.00 | \$924,767.58 | \$28,361.62 | \$1,503,594.04 | |
| Grand Total | \$7,520,000.00 | \$5,742,647.55 | \$0.00 | \$1,777,352.45 | |

Descriptions to be used in Status column of Contingency Maintenance Projects Progress Report

Open - to be used when project is still in progress

Deferred - to be used when project will not be completed because funds have been used elsewhere

Complete - to be used when project has been completed

This report is prepared on an accrual basis.